ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ 01

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

1) ವಿಷಯ: Construction of Anganavadi Building at JPN Colony in ward no,02.

2) ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE/YNK.D/EPMT-12/W.O/30 /2023-24
Dt : 09-03-2024.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 16/08/2024

* * * * *

3) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿ Construction of Anganavadi Building at JPN Colony in ward no,02.. of yelahanka Sub division. . ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ Raghunatha.B.P ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 120 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (2) ರಲ್ಲಿ ಸುಮಾರು 41 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ, ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನೀಡಿರುವ ಅವಧಿಯಲ್ಲಿ ಇತ್ತೀಚೆಗೆ ಬಿದ್ದಬಾರಿ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಿ ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಅದುದರಿಂದ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಸದರಿ ಕಾಮಗಾರಿಯ ಹೆಚ್ಚುವರಿ ಕಾಲಾವಾಧಿ 41ದಿನಗಳ E.O.T ಪ್ರಸ್ತಾವನೆಗೆ ದಂಡ ವಿಧಿಸಿ/ವಿಧಿಸದೆ ಅನುಮೋದನೆ ನೀಡಲು ಕೋರಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

4) ಪರಿಶೀಲಿಸಿ

Ramakrajeevi
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

5) ಶೇ 10 (ಆಯ್ಕೆ) ದಂಡ ವಿಧಿಸಿಕ್ಕೆ EOT ಅನುಮೋದಿಸಿದೆ

ಪು.ತಿ.ನೋ

(BBMP ... Bangalore) 17/04/24

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Anganavadi Building at JPN Colony in ward no,02.
2	Amount of Work Portion	Rs. 10. lakhs
3	Estimated Cost	Rs.50.00 lakhs
4	Name of Contractor	Sri .Raghunatha.B.P
5	Agreement No	EE(YNK.D) Epmt -12/AG/**57**/2023-24 date : 07-03-2024
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ **30** /2023-24 date : 09-03-2024
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting extension of time	16/08/24
9	Date of receipt of application in the sub division office	16/08/24
10	Extension granted if any	nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE,PCC,Plinth Beam,Column &Solid Block Masonry wall
12	Work carried out during 1st extension	NIL
13	Work carried out during 2nd extension	
14	Time now applied for	41 days
15	Date of recommending time limit applied for	16/08/24
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	41 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	yes.
20	Whether notice as per clause of contract has been issued.	

21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka new town Sub Division Bangalore-64

Ass. Executive Engineer
Yelahanka Sub. Div.
(BBMP Yhk. Zone)
Yelahanka, Bangalore